COMPLETION REPORT

1. Name of Work — Job no: 018 - 12.000034. P1771.
Providing Sanitary Connection to the public toilet @ Bulleward Park in ward-18

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable : P1771. Zoneworks. POH Work

4. Entrustment Order No. & Date : EE(H) AE/WO/191/12-13. dt 7-11-12

5. Name of the Contractor : Sri. B.R. Mansuriali.

6. (a) Time stipulated for completion of the work : 30 days.
(b) Date of Completion of the work : 15.8.15.

7. Measurement recorded in : M.B. No. 744/11-12
from page No. 7233 to 339

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : AS No: EE(H) AS/07/12-13 dt: 30.4.12
TS No: EE(H)/TS/9/12-13. dt 4.5.4.12
M.B. No. —
From page No. —

9. Name of the Officer / Official Incharge of the work :

10. Asst. Exe. Engineer / Jr. Engineer : Sri. Harish. AE W-18

(b) Asst. Exe. Engineer : Sri. Biradar AEE(H).

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 1.00 Lakh	1.04 Lakh.	0.04 Lakh	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior Asst. Engineer
Ward No.

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

Asst. Executive Engineer
BBMP Hebbal Sub-Division
1 J.C. Nagar Main Road,
Bangalore - 560 032.

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.